

NO. A/18401/03/DMS/2009-09  
Govt. of India  
Delhi Milk Scheme  
West Patel Nager New Delhi 110008.

Sealed quotations are invited for the work mentioned below and same shall be received from the working / willing contractors up to 3.00 P.M. and same shall be opened at 3.30 PM on 11.11.2009 in the office of Assistant Engineer (civil) in the presence of contractors. Contractors should satisfy themselves with the scope of work before quoting their rates. Contractors are requested to put the same in the tender box kept in the office of Assistant Engineer ( civil) room NO. 43

Subject :- Shifting/ change of direction of booth NO. 651-52 Model Town and raising the

Floor level of booth NO. 1107-08 Nehru Nagar Lajpat Nagar N.D. 2009-10

S.NO.	Description of items	qty.	unit	rate	amount
1	Dismantling/uprooting by digging of different components of prefabricated (RCC) Milk booth in the present condition and reconstruction the same at same site after raising the floor level by app.2.0 feet from road level of booth panel and brick work for plinth protection below the 2.0 feet from floor level including cement concrete flooring 1:2:4 ( 1 cement : 2 coarse sand : 4 stone aggregate ) of size 5.0m x 5.0m , 4.0m x 4.0m after providing the necessary brick work foundation over the lean concrete 1:4:8( 1cement : 4 coarse sand : 8 stone aggregate ) under the floor and foundation. Providing and fixing of M.S. rolling shutter of size 3.0m x 1.0m in front side after making the opening with marble top counter 2.0 feet wide over the RCC/ red stone slab with necessary support. Fixing one M.S. sheet door with frame including oil bound washable distemper with POP on internal walls and synthetic enamel paint on external walls with POP where ever required. Contractor has to complete the writing work as per existing pattern and all the work will be executed as per direction of Engineer in charge .	2 no.	each	--	---

CONDITIONS :- AS ENCLOSED

-----

NO. A/18401/03/DMS/2009-09  
Govt. of India  
Delhi Milk Scheme  
West Patel Nager New Delhi 110008.

Sealed quotations are invited for the work mentioned below and same shall be received from the working / willing contractors up to 3.00 P.M. and same shall be opened at 3.30 PM on 11.11.2009 in the office of Assistant Engineer (civil) in the presence of contractors. Contractors should satisfy themselves with the scope of work before quoting their rates. Contractors are requested to put the same in the tender box kept in the office of Assistant Engineer ( civil) room NO. 43

Subject :- Shifting/ change of direction of booth NO. 651-52 Model Town and raising the

Floor level of booth NO. 1107-08 Nehru Nagar Lajpat Nagar N.D. 2009-10

S.NO.	Description of items	qty.	unit	rate	amount
-------	----------------------	------	------	------	--------

1	Dismantling/uprooting by digging of different components of prefabricated (RCC) Milk booth in the present condition and reconstruction the same at same site after raising the floor level by app.2.0 feet from road level of booth panel and brick work for plinth protection below the 2.0 feet from floor level including cement concrete flooring 1:2:4 ( 1 cement : 2 coarse sand : 4 stone aggregate ) of size 5.0m x 5.0m , 4.0m x 4.0m after providing the necessary brick work foundation over the lean concrete 1:4:8( 1cement : 4 coarse sand : 8 stone aggregate ) under the floor and foundation. Providing and fixing of M.S. rolling shutter of size 3.0m x 1.0m in front side after making the opening with marble top counter 2.0 feet wide over the RCC/ red stone slab with necessary support. Fixing one M.S. sheet door with frame including oil bound washable distemper with POP on internal walls and synthetic enamel paint on external walls with POP where ever required. Contractor has to complete the writing work as per existing pattern and all the work will be executed as per direction of Engineer in charge .	2 no.	each	--	---
---	---	-------	------	----	-----

CONDITIONS :- AS ENCLOSED

-----

1. Work will be executed as per direction of engineer in charge.
2. 1% water/electric charges will be recovered from the gross amount of bill, if the work is executed within DMS premises.
3. Rate so quoted will be valid up to March 2010.
4. The work will be executed as and when asked for which a separate work order will be issued on the basis of approved rate term and conditions.
5. No any escalation will be considered in respect of hike in prices of labour and materials till the rate is valid.
6. No any extra payment will be made for any hidden item
7. Work will be executed within 45 days after issue of work order failing which a penalty of Rs. 100/per day will be deducted from the bill till the completion of work.

Signature of contractor \_\_\_\_\_

Name and address \_\_\_\_\_  
\_\_\_\_\_

  
Assistant Engineer (civil)